

## OBRA: CONTENCAO/DRENAGEM/PAVIMENTACAO\*MORRO MARITIMOS

N.	DISCRIMINACAO	VALOR TOTAL ITEM	%	M E S E S							
				1	2	3	4	5	6	7	8
1	SERV ESC, LAB E CAMPO	2.088.501,98	37.21	10.00	18.00	20.00	17.00	17.00	13.00	5.00	-----
				208850.20	375930.36	417700.40	355045.34	355045.34	271505.26	104425.10	-----
				3.72	6.70	7.44	6.33	6.33	4.84	1.86	-----
2	CANTEIRO DE OBRA	43.181,07	0.77	50.00	50.00	-----	-----	-----	-----	-----	-----
				21590.54	21590.54	-----	-----	-----	-----	-----	-----
				0.38	0.38	-----	-----	-----	-----	-----	-----
3	MOVIMENTO DE TERRA	27.775,17	0.49	20.00	20.00	20.00	10.00	10.00	10.00	10.00	-----
				5555.03	5555.03	5555.03	2777.52	2777.52	2777.52	2777.52	-----
				0.10	0.10	0.10	0.05	0.05	0.05	0.05	-----
4	TRANSPORTES	260.990,64	4.65	-----	10.00	30.00	20.00	10.00	20.00	10.00	-----
				-----	26099.06	78297.19	52198.13	26099.06	52198.13	26099.06	-----
				-----	0.47	1.40	0.93	0.47	0.93	0.47	-----
5	SERV COMPLEMENTARES	561.584,58	10.01	15.00	15.00	15.00	15.00	10.00	10.00	10.00	10.00
				84237.69	84237.69	84237.69	84237.69	56158.46	56158.46	56158.46	56158.46
				1.50	1.50	1.50	1.50	1.00	1.00	1.00	1.00
6	GAL, DRENOS E CONEXOS	62.481,22	1.11	-----	-----	10.00	10.00	25.00	25.00	15.00	15.00
				-----	-----	6248.12	6248.12	15620.31	15620.31	9372.18	9372.18
				-----	-----	0.11	0.11	0.28	0.28	0.17	0.17
7	ARGAMASSA, INJ E CONS	77.149,80	1.37	-----	-----	20.00	25.00	25.00	15.00	15.00	-----
				-----	-----	15429.96	19287.45	19287.45	11572.47	11572.47	-----
				-----	-----	0.27	0.34	0.34	0.21	0.21	-----
8	BASES E PAVIMENTOS	154.626,33	2.76	-----	-----	-----	10.00	15.00	15.00	40.00	20.00
				-----	-----	-----	15462.63	23193.95	23193.95	61850.53	30925.27
				-----	-----	-----	0.28	0.41	0.41	1.10	0.55
9	SERV PARQUES, JARDINS	88.284,24	1.57	-----	-----	-----	20.00	20.00	20.00	30.00	10.00
				-----	-----	-----	17656.85	17656.85	17656.85	26485.27	8828.42
				-----	-----	-----	0.31	0.31	0.31	0.47	0.16
10	FUNDAcoes	90.282,35	1.61	-----	15.00	15.00	20.00	30.00	15.00	5.00	-----
				-----	13542.35	13542.35	18056.47	27084.71	13542.35	4514.12	-----
				-----	0.24	0.24	0.32	0.48	0.24	0.08	-----
11	ESTRUTURAS	2.101.825,57	37.45	-----	10.00	20.00	20.00	20.00	20.00	10.00	-----
				-----	210182.56	420365.11	420365.11	420365.11	420365.11	210182.56	-----
				-----	3.75	7.49	7.49	7.49	7.49	3.75	-----
12	ALV E DIVISORIAS	29.508,28	0.53	-----	15.00	20.00	20.00	30.00	10.00	5.00	-----
				-----	4426.24	5901.66	5901.66	8852.48	2950.83	1475.41	-----
				-----	0.08	0.11	0.11	0.16	0.05	0.03	-----

\* J19FEVA

OBRA: CONTENCAO/DRENAGEM/PAVIMENTACAO\*MORRO MARITIMOS

N.	DISCRIMINACAO	VALOR TOTAL ITEM	%	M E S E S							
				1	2	3	4	5	6	7	8
15	INST ELE,HID,SAN,MEC	22.264,68	0.40	-----	-----	-----	-----	25.00	25.00	25.00	25.00
								5566.17	5566.17	5566.17	5566.17
								0.10	0.10	0.10	0.10
17	PINTURAS	3.690,05	0.07	-----	-----	-----	10.00	20.00	20.00	25.00	25.00
							369.01	738.01	738.01	922.51	922.51
							0.01	0.01	0.01	0.02	0.02
	TOTAL PARCIAL	5.612.145,96	100.00	5.71	13.21	18.66	17.78	17.43	15.93	9.29	1.99
				320233.45	741563.83	1047277.51	997605.97	978445.41	893845.41	521401.37	111773.01

\* J19FEVA