

OBRA: REF/ADEQ.RESTAURANTE POP.ESCOLA GASTRONOM.-Z.NORTE

N.	DISCRIMINACAO	VALOR TOTAL ITEM	%	M E S E S				
				1	2	3	4	5
1	SERV ESC, LAB E CAMPO	107.251,60	3.49	20.00 21450.32 0.70	20.00 21450.32 0.70	20.00 21450.32 0.70	20.00 21450.32 0.70	20.00 21450.32 0.70
2	CANTEIRO DE OBRA	25.565,27	0.83	100.00 25565.27 0.83	-----	-----	-----	-----
3	MOVIMENTO DE TERRA	11.639,33	0.38	100.00 11639.33 0.38	-----	-----	-----	-----
4	TRANSPORTES	20.823,96	0.68	20.00 4164.79 0.14	20.00 4164.79 0.14	20.00 4164.79 0.14	20.00 4164.79 0.14	20.00 4164.79 0.14
5	SERV COMPLEMENTARES	60.042,84	1.95	50.00 30021.42 0.98	50.00 30021.42 0.98	-----	-----	-----
6	GAL, DRENOS E CONEXOS	39.604,63	1.29	50.00 19802.32 0.64	50.00 19802.32 0.64	-----	-----	-----
8	BASES E PAVIMENTOS	61.526,99	2.00	-----	-----	-----	-----	100.00 61526.99 2.00
11	ESTRUTURAS	311.013,05	10.11	-----	50.00 155506.53 5.06	50.00 155506.53 5.06	-----	-----
12	ALV E DIVISORIAS	118.657,49	3.86	-----	50.00 59328.75 1.93	50.00 59328.75 1.93	-----	-----
13	REV PAR, TETOS, PISOS	711.977,48	23.14	-----	-----	33.33 237302.09 7.71	33.33 237302.09 7.71	33.34 237373.29 7.72
14	ESQ MAD, SER, FER, VID	145.502,03	4.73	-----	-----	50.00 72751.02 2.36	50.00 72751.02 2.36	-----
15	INST ELE, HID, SAN, MEC	406.447,37	13.21	-----	50.00 203223.69 6.61	50.00 203223.69 6.61	-----	-----
16	COBERT, ISOL E IMPERM	221.010,70	7.18	-----	-----	-----	100.00 221010.70 7.18	-----
17	PINTURAS	45.768,74	1.49	-----	-----	-----	-----	100.00 45768.74 1.49
18	APAR HID, SAN, ELE, MEC	789.369,53	25.66	-----	-----	-----	50.00 394684.77 12.83	50.00 394684.77 12.83
TOTAL				3.66 112643.45	16.04 493497.80	24.50 753727.18	30.93 951363.69	24.87 764968.90

* RPZNF21