

OBRA: CONTENCAO - IGREJINHA - LARGO DA BATALHA

N.	DISCRIMINACAO	VALOR TOTAL ITEM	%	M E S E S					
				1	2	3	4	5	6
1	SERV ESC, LAB E CAMPO	479.142,75	37.76	50.00 239571.38 18.88	50.00 239571.38 18.88	-----	-----	-----	-----
2	CANTEIRO DE OBRA	46.882,91	3.70	25.00 11720.73 0.92	25.00 11720.73 0.92	50.00 23441.46 1.85	-----	-----	-----
3	MOVIMENTO DE TERRA	19.700,83	1.55	-----	50.00 9850.42 0.78	50.00 9850.42 0.78	-----	-----	-----
4	TRANSPORTES	32.639,17	2.57	-----	50.00 16319.59 1.29	50.00 16319.59 1.29	-----	-----	-----
5	SERV COMPLEMENTARES	98.196,28	7.74	-----	-----	-----	25.00 24549.07 1.93	50.00 49098.14 3.87	25.00 24549.07 1.93
6	GAL, DRENOS E CONEXOS	17.021,87	1.34	-----	-----	-----	25.00 4255.47 0.34	75.00 12766.40 1.01	-----
7	ARGAMASSA, INJ E CONS	3.234,37	0.25	-----	-----	-----	-----	50.00 1617.19 0.13	50.00 1617.19 0.13
8	BASES E PAVIMENTOS	21.453,15	1.69	-----	-----	-----	50.00 10726.58 0.85	50.00 10726.58 0.85	-----
9	SERV PARQUES, JARDINS	63.384,76	5.00	-----	-----	-----	-----	-----	100.00 63384.76 5.00
10	FUNDACOES	70.950,90	5.59	-----	-----	50.00 35475.45 2.80	50.00 35475.45 2.80	-----	-----
11	ESTRUTURAS	403.543,05	31.81	-----	-----	-----	50.00 201771.53 15.90	50.00 201771.53 15.90	-----
12	ALV E DIVISORIAS	4.162,80	0.33	-----	-----	-----	-----	50.00 2081.40 0.16	50.00 2081.40 0.16
13	REV PAR, TETOS, PISOS	1.839,28	0.14	-----	-----	-----	-----	50.00 919.64 0.07	50.00 919.64 0.07
15	INST ELE, HID, SAN, MEC	2.905,60	0.23	-----	-----	-----	-----	50.00 1452.80 0.11	50.00 1452.80 0.11
17	PINTURAS	884,65	0.07	-----	-----	-----	-----	-----	100.00 884.65 0.07
21	ILUMINACAO PUBLICA	2.854,84	0.23	-----	-----	-----	-----	50.00 1427.42 0.11	50.00 1427.42 0.11
TOTAL		1.268.797,21	100.00	19.81 251292.10	21.87 277462.10	6.71 85086.91	21.81 276778.09	22.21 281861.09	7.59 96316.92