

OBRA: CONT. R. JOSE LINS E R. MANOEL CORREA - B. FATIMA

N.	DISCRIMINACAO	VALOR TOTAL ITEM	%	M E S E S				
				1	2	3	4	5
1	SERV ESC, LAB E CAMPO	1.733.178,22	31.08	20.00 346635.64 6.22	30.00 519953.47 9.32	30.00 519953.47 9.32	10.00 173317.82 3.11	10.00 173317.82 3.11
2	CANTEIRO DE OBRA	49.392,00	0.89	30.00 14817.60 0.27	30.00 14817.60 0.27	25.00 12348.00 0.22	10.00 4939.20 0.09	5.00 2469.60 0.04
3	MOVIMENTO DE TERRA	108.167,92	1.94	40.00 43267.17 0.78	35.00 37858.77 0.68	20.00 21633.58 0.39	5.00 5408.40 0.10	-----
4	TRANSPORTES	328.552,50	5.89	28.00 91994.70 1.65	30.00 98565.75 1.77	30.00 98565.75 1.77	7.00 22998.68 0.41	5.00 16427.63 0.29
5	SERV COMPLEMENTARES	540.408,41	9.69	20.00 108081.68 1.94	20.00 108081.68 1.94	20.00 108081.68 1.94	20.00 108081.68 1.94	20.00 108081.68 1.94
6	GAL, DRENOS E CONEXOS	358.068,40	6.42	-----	-----	40.00 143227.36 2.57	45.00 161130.78 2.89	15.00 53710.26 0.96
7	ARGAMASSA, INJ E CONS	15.620,53	0.28	-----	-----	40.00 6248.21 0.11	20.00 3124.11 0.06	40.00 6248.21 0.11
8	BASES E PAVIMENTOS	55.228,22	0.99	-----	5.00 2761.41 0.05	50.00 27614.11 0.50	30.00 16568.47 0.30	15.00 8284.23 0.15
10	FUNDACOES	39.497,88	0.71	-----	10.00 3949.79 0.07	40.00 15799.15 0.28	50.00 19748.94 0.35	-----
11	ESTRUTURAS	2.207.096,80	39.58	8.00 176567.74 3.17	20.00 441419.36 7.92	35.00 772483.88 13.85	30.00 662129.04 11.87	7.00 154496.78 2.77
12	ALV E DIVISORIAS	3.487,50	0.06	-----	-----	5.00 174.38 0.00	95.00 3313.13 0.06	-----
13	REV PAR, TETOS, PISOS	635,40	0.01	-----	-----	20.00 127.08 0.00	30.00 190.62 0.00	50.00 317.70 0.01
15	INST ELE, HID, SAN, MEC	134.119,04	2.41	-----	-----	15.00 20117.86 0.36	30.00 40235.71 0.72	55.00 73765.47 1.32
17	PINTURAS	3.039,75	0.05	-----	-----	10.00 303.98 0.01	20.00 607.95 0.01	70.00 2127.83 0.04
TOTAL		5.576.492,74	100.00	14.01 781364.54	22.01 1227407.83	31.32 1746678.65	21.91 1221794.51	10.75 599247.21

* T22JANE