

OBRA: REFORMA GERAL DA NOVA ADM. REGIONAL CENTRO NITEROI

N.	DISCRIMINACAO	VALOR TOTAL ITEM	%	M E S E S				
				1	2	3	4	5
1	SERV ESC, LAB E CAMPO	23.687,00	5.85	20.00 4737.40 1.17	20.00 4737.40 1.17	20.00 4737.40 1.17	20.00 4737.40 1.17	20.00 4737.40 1.17
2	CANTEIRO DE OBRA	3.887,52	0.96	100.00 3887.52 0.96	-----	-----	-----	-----
4	TRANSPORTES	2.942,34	0.73	20.00 588.47 0.15	20.00 588.47 0.15	20.00 588.47 0.15	20.00 588.47 0.15	20.00 588.47 0.15
5	SERV COMPLEMENTARES	34.616,76	8.56	25.00 8654.19 2.14	25.00 8654.19 2.14	25.00 8654.19 2.14	25.00 8654.19 2.14	-----
6	GAL, DRENOS E CONEXOS	1.370,20	0.34	-----	100.00 1370.20 0.34	-----	-----	-----
10	FUNDACOES	73,57	0.02	-----	50.00 36.79 0.01	50.00 36.79 0.01	-----	-----
11	ESTRUTURAS	8.909,40	2.20	-----	100.00 8909.40 2.20	-----	-----	-----
12	ALV E DIVISORIAS	14.253,24	3.52	25.00 3563.31 0.88	50.00 7126.62 1.76	25.00 3563.31 0.88	-----	-----
13	REV PAR, TETOS, PISOS	71.635,27	17.70	-----	50.00 35817.64 8.85	50.00 35817.64 8.85	-----	-----
14	ESQ MAD, SER, FER, VID	58.867,00	14.55	-----	50.00 29433.50 7.27	50.00 29433.50 7.27	-----	-----
15	INST ELE, HID, SAN, MEC	68.928,34	17.04	-----	25.00 17232.09 4.26	50.00 34464.17 8.52	25.00 17232.09 4.26	-----
16	COBERT, ISOL E IMPERM	6.051,88	1.50	-----	100.00 6051.88 1.50	-----	-----	-----
17	PINTURAS	65.372,43	16.16	-----	-----	-----	50.00 32686.22 8.08	50.00 32686.22 8.08
18	APAR HID, SAN, ELE, MEC	44.010,60	10.88	-----	-----	-----	-----	100.00 44010.60 10.88
TOTAL		404.605,55	100.00	5.30 21430.89	29.65 119958.16	28.99 117295.46	15.79 63898.36	20.27 82022.68