

OBRA: REVITALIZACAO DA PRACA TUCUNS ITACOATIARA

N°	DISCRIMINACAO	VALOR TOTAL ITEM	%	M E S E S			
				1	2	3	4
1	SERV ESC, LAB E CAMPO	51893.89	15,04	40.00 20757.56 6.01	30.00 15568.17 4.51	15.00 7784.08 2.26	15.00 7784.08 2.26
2	CANTEIRO DE OBRA	24497.89	7,10	70.00 17148.52 4.97	10.00 2449.79 0.71	10.00 2449.79 0.71	10.00 2449.79 0.71
3	MOVIMENTO DE TERRA	10035.38	2,91	-----	50.00 5017.69 1.45	50.00 5017.69 1.45	-----
4	TRANSPORTES	10695.90	3,10	40.00 4278.36 1.24	40.00 4278.36 1.24	20.00 2139.18 0.62	-----
5	SERV COMPLEMENTARES	23234.19	6,73	50.00 11617.10 3.37	50.00 11617.10 3.37	-----	-----
6	GAL, DRENOS E CONEXOS	3449.25	1,00	-----	50.00 1724.63 0.50	50.00 1724.63 0.50	-----
8	BASES E PAVIMENTOS	58557.66	16,97	10.00 5855.77 1.70	40.00 23423.06 6.79	40.00 23423.06 6.79	10.00 5855.77 1.70
9	SERV PARQUES, JARDINS	69791.64	20,22	-----	-----	50.00 34895.82 10.11	50.00 34895.82 10.11
11	ESTRUTURAS	36700.80	10,63	10.00 3670.08 1.06	40.00 14680.32 4.25	40.00 14680.32 4.25	10.00 3670.08 1.06
21	ILUMINACAO PUBLICA	56251.69	16,30	-----	-----	50.00 28125.85 8.15	50.00 28125.85 8.15
TOTAL PARCIAL		345.108,30	100,00	18,35 63327.38	22,82 78759.11	34,84 120240.42	23,99 82781.38

* P18MARA

Ago

Set

Out

Nov

61.263,59

LD 141.728,30

João Ricardo Junior
Chefe de Serviço
DPCR/EMUSA
Mat 02056