

OBRA: INTERVENCOES DE ACESSO BOA ESPERANCA/PIRATININGA

N.	DISCRIMINACAO	VALOR TOTAL ITEM	%	M E S E S				
				1	2	3	4	5
				40.00	15.00	15.00	15.00	15.00
1	SERV ESC, LAB E CAMPO	31.039,83	7.84	12415.93	4655.97	4655.97	4655.97	4655.97
				3.14	1.18	1.18	1.18	1.18
2	CANTEIRO DE OBRA	74.842,50	18.91	100.00	----	----	----	----
				74842.50				
				18.91				
3	MOVIMENTO DE TERRA	7.588,43	1.92	10.00	25.00	60.00	5.00	----
				758.84	1897.11	4553.06	379.42	----
				0.19	0.48	1.15	0.10	----
4	TRANSPORTES	5.912,50	1.49	35.00	35.00	30.00	----	----
				2069.38	2069.38	1773.75	----	----
				0.52	0.52	0.45	----	----
5	SERV COMPLEMENTARES	113.484,88	28.67	25.00	25.00	30.00	10.00	10.00
				28371.22	28371.22	34045.46	11348.49	11348.49
				7.17	7.17	8.60	2.87	2.87
9	SERV PARQUES, JARDINS	41.683,72	10.53	5.00	20.00	40.00	25.00	10.00
				2084.19	8336.74	16673.49	10420.93	4168.37
				0.53	2.11	4.21	2.63	1.05
11	ESTRUTURAS	118.446,42	29.92	5.00	20.00	55.00	15.00	5.00
				5922.32	23689.28	65145.53	17766.96	5922.32
				1.50	5.98	16.46	4.49	1.50
12	ALV E DIVISORIAS	1.331,90	0.34	10.00	25.00	40.00	25.00	----
				133.19	332.98	532.76	332.98	----
				0.03	0.08	0.13	0.08	----
13	REV PAR, TETOS, PISOS	380,52	0.10	----	----	----	50.00	50.00
				----	----	----	190.26	190.26
				----	----	----	0.05	0.05
16	COBERT, ISOL E IMPERM	829,27	0.21	----	----	----	50.00	50.00
				----	----	----	414.64	414.64
				----	----	----	0.10	0.10
17	PINTURAS	333,56	0.08	----	----	----	50.00	50.00
				----	----	----	166.78	166.78
				----	----	----	0.04	0.04
	TOTAL PARCIAL	395.873,53	100.00	31.98	17.52	32.18	11.54	6.79
				126597.57	69352.68	127380.03	45676.43	26866.83

* PIRAGER