

030/0022/88

52

EMUSA

CRONOGRAMA FISICO FINANCEIRO

OBRA: REFORMA DE CAMPO,ATI,AREA DE LAZER-MORRO DA ARENA

~~Marcelo F. Pinheiro~~  
 Matr. 01460  
 EMUSA/VEREIRO/19

N.	DISCRIMINACAO	VALOR TOTAL ITEM	%	M E S E S			
				1	2	3	4
1	SERV ESC, LAB E CAMPO	27.619,00	6.70	25.00 6904.75 1.68	25.00 6904.75 1.68	25.00 6904.75 1.68	25.00 6904.75 1.68
2	CANTEIRO DE OBRA	25.200,90	6.11	50.00 12600.45 3.06	50.00 12600.45 3.06	----	----
3	MOVIMENTO DE TERRA	450,60	0.11	50.00 225.30 0.05	50.00 225.30 0.05	----	----
4	TRANSPORTES	1.840,09	0.45	25.00 460.02 0.11	25.00 460.02 0.11	25.00 460.02 0.11	25.00 460.02 0.11
5	SERV COMPLEMENTARES	28.533,43	6.92	40.00 11413.37 2.77	40.00 11413.37 2.77	20.00 5706.69 1.38	----
8	BASES E PAVIMENTOS	4.124,50	1.00	60.00 2474.70 0.60	40.00 1649.80 0.40	----	----
9	SERV PARQUES, JARDINS	82.528,58	20.02	34.00 28059.72 6.81	33.00 27234.43 6.61	33.00 27234.43 6.61	----
11	ESTRUTURAS	116.519,60	28.27	25.00 29129.90 7.07	25.00 29129.90 7.07	25.00 29129.90 7.07	25.00 29129.90 7.07
12	MALV E DIVISORIAS	2.696,74	0.65	34.00 916.89 0.22	33.00 889.92 0.22	33.00 889.92 0.22	----
13	REV PAR, TETOS, PISOS	15.298,98	3.71	----	----	20.00 3059.80 0.74	80.00 12239.18 2.97
14	ESQ MAD, SER, FER, VID	11.603,04	2.82	----	30.00 3480.91 0.84	33.00 3829.00 0.93	37.00 4293.12 1.04
15	INST ELE, HID, SAN, MEC	13.968,00	3.39	----	20.00 2793.60 0.68	40.00 5587.20 1.36	40.00 5587.20 1.36
17	PINTURAS	24.571,08	5.96	----	30.00 7371.32 1.79	30.00 7371.32 1.79	40.00 9826.43 2.38
18	APAR HID, SAN, ELE, MEC	5.068,60	1.23	----	40.00 2027.44 0.49	40.00 2027.44 0.49	20.00 1013.72 0.25
21	ILUMINACAO PUBLICA	52.135,94	12.65	----	25.00 13033.99 3.16	25.00 13033.99 3.16	50.00 26067.97 6.32
TOTAL PARCIAL		412.159,07	100.00	22.37 92185.10	28.92 119215.21	25.53 105234.46	23.18 95524.30

\* K19DEZA

~~Marcelo F. Pinheiro~~  
 Matr. 01460  
 EMUSA